

# Debris Management Update

# Debris Management Status

- 90% or 5,405,879 CY of Hurricane Rita Debris been removed as of Feb 20<sup>th</sup> . (At Corps Managed Sites)
- 65% or 13,145,252 CY of Hurricane Katrina Debris removed as of Feb 20<sup>th</sup>. (At Corps Managed Sites)
- 93% or (15,226,043 CY) of Katrina & Rita Debris removed as of Feb 9<sup>th</sup>. (At Applicant Managed Sites)

# Hurricanes Katrina & Rita

## ■ **Electronic Goods disposal**

- Cumulative total (units) = 291,158 as of February 20, 2006

## ■ **Freon Extraction**

- Cumulative total (units) = 274,059 as of February 20, 2006

## ■ **White Goods-Katrina & Rita** (USACE; Refrigerators, freezers, A/C, W/D, Stoves, Water Heaters, DW, Water fountains, microwaves) ■

- Katrina = 594,549

- Rita = 20,359

- Grand Total = 614,908 as of February 20, 2006

## ■ **Hazardous Waste** (Drums, propane tanks, cylinders, other large/small containers)

- Cumulative Total = 2,086,948 as of February 13, 2006

# Demolition Mission

- Katrina Impacted Parishes as of Feb. 20<sup>th</sup>
  - Estimated Demolition Total – 28,554
  - Structures Demolished – 68
    - Jefferson Parish – 11 Structures Demolished
    - Plaquemines Parish – 57 Structures Demolished
- Rita Impacted Parishes as of Feb. 20<sup>th</sup>
  - Estimated Demolition Total – 2,689
  - Structures Demolished - 0

# Vehicles and Vessels

- Bid issued Jan. 25<sup>th</sup>, 2006 – Low bidder notified on February 14, 2006 of documentation needed before award.
- Bid for vessels, Wildlife & Fisheries (WLF) registered up to 50 ft and vehicles on public property.
- Contract is imminent. Activity could be initiated within the next week, but implementation is pending FEMA funding.
- Contract has an option to either include or exclude Orleans
- Eight bids were received.
- Low bid was for 60 million dollars.
- Request for bids on handling Coast Guard salvaged vessels is in process.

# DEQ Continues to Focus on “RPM”

- **Reduction** of debris stream utilizing burning, chipping, grinding, recycling or other innovative methodologies
- **Preservation** of landfill capacity
  - Provides capacity for disposal of hurricane devastation debris
  - Provides capacity for disposal of future development debris
  - Provides capacity for disposal of resident/repopulation debris
- **Management** of Debris
  - Manage demolition debris from hurricane aftermath
  - Manage development debris from home rebuilding activities